



Monroe Trails Committee

Thursday, Feb 12, 2026, at 4:00 pm

MINUTES

1. **Welcome and Call to Order: Committee Chairperson**
2. **Roll Call**
3. **Approve 2026-1-12 Meeting Minutes**
4. **Public Input**
5. **Business**
 - a. **Review recent meetings and discussions with County Commissioners and County Road Dept.**
 1. County Commissioners
 - Follow up after site visit
 - Restroom location is agreed on
 - No specific feedback regarding county parcel and rerouting trail (or not)
 - Another meeting with the county commissioners may be necessary
 2. County Road Department update (Jenna)
 - b. **Foothill Trail Updates**
 1. Discuss plan to move forward on portions not needing recorded easements
 2. Discuss options for rerouting trail within county-owned parcel after site visit with county commissioners
 3. We briefly discussed two items that need follow up on the east side trails:
 - Was the Nature Park included in Prescott's bid? Likely not bridges, but mostly asking about the trail.
 - What are the next steps regarding bridges/crossings on the Foothills Trail?
 - Would Nate Conder's state-funded crew be a good fit? They start in May, but may fill their slate of project earlier than that.
 - c. **Joe Town Trail Updates**
 1. A&D Jensen has started roughing in
 - Made good progress so far, nearly 1.5 miles roughed in as of the time of this meeting.
 - The feedback and communication has been very positive. Small changes have been made, and Jason approves of this work so far.
 - Jason and Jenna will plan to add flags on additional portions of the trail that Justin will be moving to.
 2. Plans for a trail crew to follow behind
 - Jason has spoken with Allison, she'll be posting the positions be hired for in the required places.

3. Side-by-side has been purchased, currently being kept at Jason's house (only because the city doesn't have a place to store it).
4. Jason is currently holding the Trails Committee credit card to be used for committee purchases.

d. Work with Rick to get specs/quotes on adaptive bike

1. The committee collectively "overrule" his humble suggestion that we get a more generic adaptive bike. We feel there is significant benefit to making it work well for Rick's needs, since he will be the primary user and advocate for other adaptive riders and groups.

e. Brief review of contract templates provided by city for awarded bids

1. Jason reviewed the contract for A&D Jensen (Joe Town Hill Trail)
 - Start date of Feb 2, 2026
 - Substantial completion date of Sept 15, 2026
 - Final completion within 14 days of substantial completion

f. Ongoing/Recurring Agenda Items

1. Budget review
 - Who will be primarily in charge of monitoring that? Allison has volunteered.
 - Can we utilize any existing funds to purchase a small shed to store the side-by-side and hand tools and adaptive bike?
2. Timeline and critical dates review (both current phase, and next phase). Jenna has volunteered for this responsibility.
3. Schedule next meeting

6. ADJOURNMENT